

Your Logo Here			Client: Demo Client			BORING LOG					
			Project: Test Retail Center			Boring No. B-1					
			Address: One Million Hollywood Boulevard, Los Angeles, CA			Page: 1 of 1					
Drilling Date:						Boring Depth (ft): 20.0					
Drilling Company: Drilling Co.						DTW During Drilling (ft): 7.1					
Drilling Method: Hollow Stem Auger						Ground Surface Elev. (ft): 98.2					
Drilling Equipment: Geoprobe 7822DT						Location (Lat, Long): 33.78281, -118.26220					
Driller: M. Driller						Logged By: L. Ogger					
DEPTH (ft)	LITHOLOGY	WATER LEVEL	COLLECT			SOIL/ROCK VISUAL DESCRIPTION	REMARKS	ELEVATION (ft)			
			Recovery (ft)	Pocket Penetrometer (tsf)	PID (ppm)				Lab Sample		
0						(0.00') Asphalt: w/base gravel					
					0.0	(0.75') Silty GRAVEL (GM); fine-coarse grained, trace fine-medium sand, some silt, poorly graded, loose, dry, light gray (2.5Y 7/1)		95			
5		1.50	0.4	7.5	S-5	(5.00') Lean CLAY with sand (CL); some fine-medium sand, trace silt, medium plasticity, stiff, moist, light olive brown (2.5Y 5/4)	(5.0') Hard drilling				
			32					90			
10		1.00	4.5	15.0	S-10	(10.00') SILT (ML); trace fine sand, trace clay, low plasticity, hard, wet, dark gray, slight odor	(10.0') Hydrocarbon odor				
								85			
15		1.00		11.0		(15.00') ORGANIC SOIL (OL); trace silt, medium plasticity, hard, saturated, gray, odor					
		1.50				(16.50') IGN ROCK (DIORITE); fine grained, massive, fresh, very hard, slightly fractured, dark gray (N 4/), moist	(16.5') rough drilling - top of rock?	80			
20						(19.5') Boring terminated @20' bgs					
NOTES: Hole precleared to 5.0' by Borehole Clear Co. using hand auger.											